



REI  
 6750 South 228 Street  
 Kent, Washington 98032  
 P: (253) 437-7281

Project: 235 TI - Glenwood Springs  
 3216 S Glen Ave  
 Glenwood Springs, Colorado 81601

## Bulletin #6 - Sprinkler Revisions

<b>Status</b>	Open		
<b>Created Date</b>	Mar 18, 2022	<b>Issued Date</b>	Mar 18, 2022
<b>Distribution</b>	Joe Black (Ford Construction Company Inc.), Amanda Decker (Ford Construction Company Inc.), Douglas Dohan (CallisonRTKL), Noah Goldsmith (REI - APM), Miriam Macias (Ford Construction Company Inc.), Brandon Pettibone (REI - Construction), Danny Vroman (Ford Construction Company Inc.)		
<b>Description</b>	<p><b>Bulletin 6 – Sprinkler Revisions</b></p> <p>March 14, 2022</p> <p><b>REI: #235-Glenwood Springs</b>  <b>Project Number: 006-132964.81</b></p> <p>Below is a narrative of the revisions, noted on the drawings as Bulletin 6 in the revision history.</p> <p><b><u>Fire Sprinkler</u></b></p> <p><b>FP1.00 – Fire Sprinkler Cover Sheet, Notes and Details</b></p> <ol style="list-style-type: none"> <li>1. Added additional pump test information, as well as a water supply information block.</li> <li>2. Revised RSPU and storage area design criteria.</li> </ol> <p><b>FP2.00– Fire Sprinkler Demo Plan</b></p> <ol style="list-style-type: none"> <li>1. 2” sprinkler line removed and replaced with 2½”, demo plan revised accordingly.</li> <li>2. Corrected off-main pipe diameter – existing pipe is 4”, previously shown as 6”. Existing 4” pipe to remain as-is.</li> </ol> <p><b>FP3.00– Fire Protection Piping Plan – Tenant Improvements</b></p> <ol style="list-style-type: none"> <li>1. Revised line/head layout in the storage area.</li> <li>2. Added riser nipple callouts.</li> <li>3. Revised sprinkler quantities/total.</li> </ol> <p><b>END OF NARRATIVE OF REVISIONS.</b></p> <p>Sent from Procore</p>		